AEE/DD50/S&E/49/18-19 dt- 9/7/18

Original/Duplicate/Triplicate

P.W.G. 17 — 1st and Final bill

CONTRACT CERTIFICATE

Reference paras

NO

Division Dasarahalli — Sub division T.Dasarahalli — Date

Received No — Date — Sub-divisional — Cash book vr No

Divisional — Date

Scheduled Docket No — Head of account

Name of work(as per sanctioned estimate)

NAME OF WORK : Improvements to drain at MEI layout at Bagalagunte in ward no. 14

Work Code: 014-18-000019

Name of contractor and full address :-

M/s. Sri Venkateshwara Enterprises

Reference to agreement No : - 187/2017-18 — Estimated cost : 50.00 lakhs — Work order No : EE/DD/WO/187/17-18 Date:11/01/2018

Certified that the measurments were taken by me on 31/5/2018 and recorded on pages 64139 to 64147 of measurment book No. 642/2017-18 and the work is satisfactorily executed by the contractor.

Signature of contractor — Officer in Charge of Work

Certified that the measurments were taken by me on 31/5/18 and recorded correct.The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

Sub-divisional officer 31/5/18

II MEMORANDUM OF PAYMENT

1) Total value of work done or supplies as per A/c within

2) Deduct amount to be held in reserve being----percent Rs----------%-------

3)

4) **Deduct payments**

a) Amount of previous payment as in divisional/sub divisional cash book vr No----------dated----------S.D No----------Amount adjusted towards cash advance recovery of

b) Cost of payments/stores or other materials supplied now made recovery of

Amount paid on this bill by cheque/cash

5). Balance being unpaid value of work done held in reserve

6) Deduct cash of advance made on divisional/sub divisional cash book

7) Net amount due to or from contractor.

UN ADJUSTED ITEMS

8) Advance to contractor for materials to site(as detailed within)

9) Value of government materials supplied.

TOTAL AMOUNT UN-ADJUSTED

Balance I st and Finall Bill →	4934473=00
II →	49348=00 (-)
LOC →	49348=00
LR →	36454=00
Total →	4935=00 (-) 140088=00
Net →	4794685=00

31/5/18

Contractor's signatures

Received Rs ——— (in words) ———

For use in the Executive Engineer's office

of payment as per memorandum

(in final settlement of all demand)

Witness

1)

2)

Dated signature of contractor

paid by me cheque No dated

Cash Rs

Date Initials of officer making payment

Receipt

Checked and admitted for Rs. 4934473=00

Passed by Cl 4794685=00

=

140088=00

Date Executive Engineer

Scanned by CamScanner

Items of Work (grouped under sub heads/the sub works of the estimate)	Unit	Previous Measurem		Present Measurement			Total Upto the	
		Qty	Cost	Qty	Rate	Amount	Qty	
Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 metres and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications, complete as per the direction of Engineer-in-charge of the work. (Qty. Executed Upto 1.25%)	Cum			319.50	89.16	28493.00	319.50	
Qty. Executed Above 1.25%				83.79	89.16	7472.00	83.79	
Removing R.S slab of Drain and stacking and Removing & Refixing stone slabs of drains and pointing in C.M (1:3) complete as per the direction of Engineer-in-charge of the work.	Sqm			110.16	150.08	16533.00	110.16	
Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs, with 40 mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth,including cost of all materials, labour HOM of machinery curing complete as per specifications. complete as per the direction of Engineer-in-charge of the work.	Cum			76.68	5293.2	405879.00	76.68	
Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008- i) Upto 5 m height.	Cum			110.56	7146.4	790100.00	110.56	
Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specifications	Ton ne			8.46	68211	577062.00	8.46	
Providing and removing centering, shuttering, strutting, propping etc,. And removal of form work for vertical surface such as walls at any thickness, includig attached pilasters, butresses, plinth cills and string courses cost of all materials, labour complete as per specifications	Sqm			982.8	318.65	313169.00	982.80	

Providing a granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete for 7.5 cms thick complete as per the direction of Engineer-in-charge of the work.	Sqm				440.64	682.90	440.64	
Providing a granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete for 10 cms thick complete as per the direction of Engineer-in-charge of the work.	Sqm				367.20	847.21	367.20	
Providing two line dressing to granite stone slab/granite stone masonry as per specification complete as per the direction of Engineer-in-charge of the work.	Sqm				367.20	988.39	367.20	
10 Providing Edge machine cutting to Granite slabs as per specification and direction of engineer in charge of the work, complete as per the direction of Engineer-in-charge of the work.	Rmtr				2040	61.56	2040.00	
11 Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220 kgs, with 20 mm and down size graded granite metal coarse aggregates @ 0.84 cum and fine aggregates @ 0.56 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation plinth and cills including cost of all materials, labour HOM of machinery curing complete as per specifications. complete as per the direction of Engineer-in-charge of the work.	Cum				30.60	5744.3	30.60	
12 Providing and construction load bearing wall with solid concrete block of Size 400x200x200mm having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1) : 2005 and constructed CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges scaffolding, curing, hire charges of machineries etc., Complete as specification complete as per the direction of Engineer-in-charge of the work.	Sqm				326.40	1019	326.40	

Scanned by CamScanner

13	Supplying and fixing precast reinforced conceret slabs 10cm thick of mix M20 using 20mm and sownsize graded granite metal using reinforecement 100mm dia steel at 150mm C/C both ways cost, transportation, hire charges of machinerym machine cutting the vertical face to get plain even surface etc., complete with all lead and lift conveyance charges, labour charges inclusive of cost of all materials complete as per the direction of Engineer-in-charge of the work.	Sqm			299.70	1742.5	522122.00	299.70	522122.00
14	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete. of size 450 x 200 x 400 mm complete as per the direction of Engineer-in-charge of the work.	Nos			1513.00	395.87	598951.00	1513.00	598951.00
15	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after throughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications. complete as per the direction of Engineer-in-charge of the work.	Sqm			306.38	28.28	8664.00	306.38	8664.00
16	Providing and applying spary painting in two coats (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materiasl, labour, complete as per specifications. complete as per the direction of Engineer-in-charge of the work.	Sqm			306.38	71.78	21992.00	306.38	21992.00
17	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4KM **Qty. Executed Upto 125%**	Cum			319.50	87.88	28078.00	319.50	28078.00
	Qty. Executed Above 125%				83.29	86.18	7221.00	83.79	7221.00
	Total						**4934773.00**		**4934773.00**

Certificate:

Certified that the contractor has work done satisfactorily.
The contractor has removed the debries from work site.
There is no dept. materials issued to the contractor.

AS Assistant Engineer
w Ward 14

Executive Engineer
Dasarahalli Sub Division

Scanned by CamScanner